

**Lafourche Parish
Status of Capital Projects
as of April 26, 2016**

CONSULTANT PROJECTS:

<u>Name</u>	<u>Consultant</u>	<u>Project Manager</u>	<u>Estimated Project Cost</u>	<u>Phase</u>	<u>Contractor</u>	<u>Percent Complete</u>	<u>Estimated Completion Date</u>	<u>Comments</u>
Aldore Storm water Improvements	All South	Stevie Smith		Engineering		25%		Engineering
Parr Larose Pumping Station	Angelette/Picciola	Neil Angelette	\$ 1,500,000	Design		95%		Redesign Approved
Highway 308 Drainage	Angelette/Picciola	Neil Angelette	\$ 500,000	Planning		95%		DOTD Review
South Lafourche Channel Widening	Angelette/Picciola	Neil Angelette	\$ 45,000	Planning		75%		On Hold
Larose Floodwall	Angelette-Picciola	Neil Angelette	\$ 5,400,000	Design		95%	9/1/2017	Under Construction
Salt Water Structure	CB&I	Laura Barnes	\$ 135,800	Design		95%	8/8/2016	35% complete
Dugas Canal Pumping Station	David Waitz	Brandon	\$ 5,000,000	Design		95%		Under Evaluation
Sugarfield Drive Phase 2	LPG	JB		Construction	Byron Talbot	50%	8/15/2016	PO Issued
Pump Remodels (Multiple Pump Sta. HMGP)	Duplantis	Heather Klingman	\$ 1,600,000	Design		50%	3/31/2017	Permitting and Construction
Timberland PS HMGP Application	Duplantis	Heather Klingman	\$ 290,000	Design		98%	3/31/2017	Permitting and Construction
Street Light Permitting	Duplantis	David Boudreaux	\$ 18,000	As Needed				DOTD Review
HMGP Home Elevations	Duplantis	Heather Klingman	\$ 193,875	Management				Under Review
Galliano Bridge	Duplantis	Heather Klingman		Design		25%		Administration Review
Diplomat Way and Eau Claire Drainage	Duplantis	Heather Klingman		Design		5%		On Hold
Lockport Community Center and Rec Complex	Duplantis	Jack Plaisance	\$ 4,125,000	Design		10%		On Hold
Coastal Pumping Station	Picciola	Joe Picciola	\$ 2,500,000	Design				Re-Design
RSTD 2 Drainage Improvements	Picciola	Joe Picciola		Design		50%		Design
LA 24 Floodwall - Alternative Road Project	Picciola	Joe Picciola		Planning				On Hold
Galliano Field Office Roof	Picciola	Joe Picciola		Design		100%	2/28/2016	Complete
Lockport Levee	T. Baker Smith	Amber Hebert	\$ 1,130,000	Construction		25%	10/30/2016	Under Construction
Westside Drainage	T. Baker Smith	Andree Cortez	\$ 1,200,000	Design		95%	11/30/2016	Permitting and ROW
Cyprien Pump Station	T. Baker Smith	Andree Cortez		Proposal		50%		Proposal
Valentine Bridge	TRC	Joe Schepfer		Inspection		90%		
Rita Bridge				Planning		0%		Under Review

IN-HOUSE PROJECTS:

<u>Name</u>	<u>Consultant</u>	<u>Project Manager</u>	<u>Estimated Project Cost</u>	<u>Phase</u>	<u>Contractor</u>	<u>Percent Complete</u>	<u>Estimated Completion Date</u>	<u>Comments</u>
Second Choupic Pump (Lafourche Resources)			\$ 200,000		Lafourche Parish Government	95%	8/12/2016	ROW needed, Pump Operating
Al Robichaux PS Engine		James Barnes		Council Review	Lafourche Parish Government			Council Review
Parr PS Engine		James Barnes			Lafourche Parish Government			Parts on Order
Freddie Breaux Levee				Construction	Lafourche Parish Government	0%		On Hold
Valentine (new)		James Barnes		Construction	Lafourche Parish Government	50%		Pump Repair
Choctaw Road Striping				Construction	Highway Graphics	25%		Approved by DOTD
Fantastic Levee				Construction	Lafourche Parish Government	75%		Repair